

FM 2818 Super Street Construction Update

Debbie Albert, TTI

April 7, 2021

Project Summary

- Project overview
- Construction plan
- George Bush Drive intersection phasing
- Jones Butler Overpass
- FM 60 Raymond Stotzer Parkway Underpass

FM 2818 – Wellborn Rd to Stotzer Pkwy

- Widen from 4 lanes to 6 lanes
- Separate main travel lanes & reduce conflict points
- Increase green signal time by simplifying traffic operations
- Add Jones-Butler overpass
- Increase vertical clearance at Stotzer Parkway
- 30-month construction schedule


6-Lanes Divided Replacing the 5-Lane "Chicken Lane" Roadway



Overpasses and Intersections





Let's Take a Closer Look at the Super Street Intersection





AD1


Super Street Intersection Operation











AD1 What is the vision here?

Albert, Debbie, 4/5/2021

- Phase 1 Feb thru May 2021
 - Clearing
 - Utility/drainage work
 - Temporary Pavement








- Phase 2 May 2021 thru Jan 2022
 - Build northbound road in final location
 - 2818 traffic in current lanes
 - Intersection construction
 - Jones-Butler overpass construction
 - Stotzer Pkwy underpass construction
 - Temporary traffic signal work
 - Shared use path construction




- Phase 3 Jan thru Nov 2022
 - Build ultimate southbound lanes
 - Northbound 2818 traffic on new lanes
 - Southbound 2818 traffic on existing northbound lanes
 - Intersection, Jones-Butler overpass and Stotzer underpass continue
 - Relocate temporary traffic signals




- Phase 4 Nov 2022 thru Summer 2023 (expected)
 - All 2818 traffic on new roadways
 - Construct "Super Street" intersections
 - 1. U-turn lanes
 - 2. Left turn cross overs
 - Jones-Butler cross street construction
 - Signals constructed in final locations







• Phase 1




• Phase 2 Step 1




Phase 2 Step 2




• Phase 3 Step 1




• Phase 3 Step 2




Phase 4 Step 1



Phase 4 Step 2





Jones-Butler Overpass Phasing





Stotzer Underpass








Upcoming Coordination

- Intersection construction
- Culvert B construction
- TAMU events
- Wellborn/Holleman construction
- https://www.txdot.gov/insidetxdot/projects/studies/bryan/fm2818.html





Debbie Albert

<u>d-albert@tti.tamu.edu</u> (979) 317-2476